

DATE Sept 27, 1915

CARRIER Ann Arbor RR.

VALUATION SECTION 11-1-A

12—716

J. B. Turnbull FOR CARRIER
F. G. White FOR I. C. C.

CONTROLLED MANUAL AND TRAIN ORDER SIGNALS.

Type C.T.

Location	Sub Type	NO.		Support	ARMS		Spec. Cstgs.	ROUNDELS			OPR IN.		Height	Arms	PIPE		Ft. Wire
		Iron	Wood		Pipe	Wire		Red	Yel.	Green	Pos.	Quod.			chs	1"	
Samarina, Mich.			1	Earth		1	14.	2			2P	LOW 25'		2	Eclipse sig.		
Federman "			6	"		1	12.	2			"	" 25'		2	NUNS order		
Dundee "			1	"		1	12.	2			"	LOW 25'		2	Eclipse.		
Azalia "			0			1	0	0			"				NUNS		
Milan "			0			1	0	0			"				"		
Pittsfield "			0			1	0	0			"				"		
Ann Arbor			0			1	0	0			"				"		
Whitmore Lake			0			1	0	0			"				"		
+ Hamburg	1		0	CONG.		1	Gratton 4				"	LOW 30'		2	Std. T.O. sig		
Lakeland.			0			1	0	0			"				NUNS order board		
+ Chilson Mich			0			1	0	0			"				"		
Ann Pere "			0			1	0	0			"	"			"		
+ Howell "			0			1	0	0			"	"			"		
Oak Grove			0			1	0	0			"	"			"		
+ Cohoctah			0			1	0	0			"	"			"		
Byron			1	Earth		1	14.	2			"				Eclipse signal		
+ Vernon			0			1	0	0			"				NUNS order board		
+ CORUNNA			0			1	0	0			"						
Owosso Jct	1		0			1	0	0			"						
1 = 2 Layer stand M. std. Pole, Gratton castings, Lamp top of pole 8 - 1/4" pipe carry 100' - 2" pipe + 150' 1" pipe - 2 stuffing boxes																	
Wire Adj	Concrete	Chairs	Levers	Bloc	Wire	Battery	Line	Pins									
Screws	Yards	Cranks	Wheels	mts.			Wire										
Hor.	Vert.	No.	Type	No.	Type	Type	No.	Type	Miles	Kind	Iron	Wood	Bracket	Glass			
* D Wosso Jct, 1-crossing signal - 12"x12"x40' wood pole without a casting. Erected B-50.00 Homemade.																	
X Owosso Jct 1-Revolving target board wood pole 12"x12"x30' \$35.00																	
Condition Eclipse signals B-5/25 NUNS boards B-5/25 T. O. iron poles B-5/25																	
+ Nuns order boards extending thru roofs to operator's table.																	

DATE _____

Sept 28, 1945

CARRIER

Ann Arbor RR.

VALUATION SECTION

N M-12.

12—716

FOR CARRIER

FOR I. C. C.

CONTROLLED MANUAL AND TRAIN ORDER SIGNALS.

Type C.T.

Location	Sub Type	NO.		Support	ARMS		Spec. Cstgs.	ROUNDELS			OPR IN		Height	Arms	PIPE		Ft. Wire
		Iron	Wood		Pipe	Wire		Red	Yel.	Green	Pbs.	Quod.			1/2"	1"	
Boon Mich.	1																
Harrietta Mich	1																
Mesick	" 1																
Harlan	" 1																
Copemish	" 1																
Thompsonville	1																
Buelah Mich	1																
Flintknob	1																

Boon Mich. 1 - Nans order board
Harrietta Mich 1 - " " "
Mesick " 1 - " " "
Harlan " 1 - " " "
Copemish " 1 - " " "
Thompsonville 1 - " " "
Buelah Mich 1 - Eclipse T.O signal wood pole 25' 1 Light castings
Flintknob 1 - ~~Nans order board.~~

Condition - C - 1 1/2 %

Condition-C-1 $\frac{1}{2}$ %.

[illegible]

DATE Sept 24, 1915

DIVISION OF VALUATION

CARRIER Ann Arbor RR.

FOR CARRIER

VALUATION SECTION M-1-A

12-716

FOR I. C. C.


LOCATION Byron, Mich.

CROSSING BELLS

MATERIAL

AMOUNT

ACCOUNT NO. 15.

1	Bells	Type <u>A1</u>	Mfg. <u>RR Supply Co</u>
1	Cable or Bell Posts	<u>Wood 8" x 9" x 14'</u>	
2	Cable or Bell Posts	<u>W. E. I.</u>	
1	Battery Chutes	<u>Wood pine 2' x 2' x 4' Not in on cover.</u>	
9	Battery Boxes	<u>Wood pine 2' x 2' x 4' Not in on cover.</u>	
4	Battery Wells	<u>Gordon primary</u>	
150'	Battery	<u>Gravity</u>	
100'	No. 7	Wire <u>3/4</u>	
	No. 7	Wire <u>3/4</u>	
	No.	Wire	
	Messenger Wire		
50'	Lbs. Marlin	<u>F2 Pine</u>	
	Trunking	Type	
	Concrete	Cu. Yds.	
1	Relays Line	<u>interlocking RR. S. Co. K5</u>	
1	Relays Track	<u>RRS. Co. </u>	
	Relays Other		
	Relay Boxes		
	Terminals		
	Terminals		
	Lamp Cord		
6	Battery Connectors		
75	Lightning Arresters		
	Number Bonded Joints	(Bond wires size <u>8 iron</u> length <u>48"</u>)	
	Conduit		
	Junction Boxes		
	Pins & Insulators		
	Line Wire	<u>Condition C-4/15</u>	
4	Cross Arms		
	Locks		
	Grounds		
	Resistance Units		
	Boot legs		

ACCOUNT NO. 10.

8	Insulated Switch Rods
	Insulated Track Joints <u>W-4-70#</u>
	Insulated Track Joints

DATE Sept. 25, 1915

DIVISION OF VALUATION

CARRIER Ann Arbor RRJ. B. Juntull

FOR CARRIER

VALUATION SECTION M-1-A

12-716

T. G. White

FOR I. C. C.

LOCATION Paris Crossing North of Vernon, Mich

CROSSING BELLS

MATERIAL

AMOUNT

ACCOUNT NO. 15.

1	Bells Type <u>222</u> Mfg. <u>B. Z. Co.</u>
	Cable or Bell Posts <u>CPI - Bell located on top.</u>
	Cable or Bell Posts
2	Battery Chutes <u>Conc. 7' Massey</u>
	Battery Boxes
1	Battery Wells <u>Massey with foundation attached.</u>
8	Battery <u>Edison 400 AH.</u>
6	Battery <u>gravity</u>
200	No. 12 Wire <u>3/64"</u>
	No. Wire
	No. Wire
	Messenger Wire
	Lbs. Marlin
100	Trunking Type <u>F2 Pine</u>
	Concrete Cu. Yds.
	Relays Line
1	Relays Track <u>B. Z. Co. interlocking Latest type</u>
	Relays Other
1	Relay Boxes <u>B. Z. Co. [] to pole by 4 bolts.</u>
	Terminals
	Terminals
	Lamp Cord
6	Battery Connectors
	Lightning Arresters
225	Number Bonded Joints (Bond wires size <u>8 I.</u> length <u>48"</u>)
	Conduit
	Junction Boxes
	Pins & Insulators
	Line Wire
4	Cross Arms
	Locks
	Grounds
	Resistance Units
	Boot legs

Condition 100%
installed Sept. 1915

ACCOUNT NO. 10.

	Insulated Switch Rods
	Insulated Track Joints
6	Insulated Track Joints <u>W-4-70#</u>

DATE Sept 25, 1915

DIVISION OF VALUATION

CARRIER Ann Arbor RR.

FOR CARRIER

VALUATION SECTION M-1A.

12-716

J. B. Lumbrell
F. G. White

FOR I. C. C.


LOCATION Onassso, Mich. Cornelia Avenue

CROSSING BELLS

MATERIAL

AMOUNT

ACCOUNT NO. 15.

1	Bells	Type	RR.S. A1.	Mfg.	
1	Cable or Bell Posts		Wood	10" x 10" x 14'	
	Cable or Bell Posts				
2	Battery Chutes		7" C.I.		
1	Battery Boxes		Wood	2' x 2' x 4' tin top.	
	Battery Wells				
12	Battery		B.S.C.O.		
6	Battery		B.S.C.O.		
	No.	Wire			
	No.	Wire			
	No.	Wire			
	Messenger Wire				
200	Lbs. Marlin				
	Trunking	Type	F2 Pine		
	Concrete	Cu. Yds.			
	Relays Line				
1	Relays Track		RRS. A0		
1	Relays Other				
	Relay Boxes		for K5 relay		
	Terminals				
	Terminals				
	Lamp Cord				
6	Battery Connectors				
	Lightning Arresters				
600	Number Bonded Joints	(Bond wires size	8I.	length	48")
	Conduit				
	Junction Boxes				
500'	Pins & Insulators				
	Line Wire		TRACK CORR		
	Cross Arms				
4	Locks				
	Grounds				
	Resistance Units				
	Boot legs				

Condition B-5/20

ACCOUNT NO. 10.

	Insulated Switch Rods
	Insulated Track Joints
8	Insulated Track Joints W-4 70F

DATE Sept 28, 1913

DIVISION OF VALUATION

CARRIER Ann Arbor RR

FOR CARRIER

VALUATION SECTION M-1d

12-710

FOR I. C. C.

LOCATION Frankfort Mich

CROSSING BELLS

MATERIAL

AMOUNT

ACCOUNT NO. 15.

1	Bells	Type	A, R.R.S.	Mfg.	
1	Cable or Bell Posts		Wood 8"x8"x14'		
2	Battery Chutes	7' 2 1/2"			
1	Battery Boxes		Wood 2'x2'x4'		
8	Battery Wells				
4	Battery	Gordon Primary			
200	No. 14	Wire	3/16"		
	No.	Wire			
	No.	Wire			
	Messenger Wire				
	Lbs. Marlin				
5-6	Trunking	Type	F2 Pine		
	Concrete	Cu. Yds.			
	Relays Line				
1	Relays Track		R.R.S. 155		
1	Relays Other				
	Relay Boxes		R.R.S. 155		
	Terminals				
	Terminals				
	Lamp Cord				
6	Battery Connectors				
	Lightning Arresters				
70	Number Bonded Joints	(Bond wires size	8 I.	length	48")
	Conduit				
	Junction Boxes				
	Pins & Insulators				
	Line Wire				
	Cross Arms				
4	Locks				
	Grounds				
	Resistance Units				
	Boot legs				

Condition - C-8/30

ACCOUNT NO. 10.

Insulated Switch Rods
 Insulated Track Joints
 Insulated Track Joints